G. R. S. 59]

GENERAL AND REVENUE SECRETARIAT.

N 1903-04
(L B)

File No. 3 of 03

Serial Nos. 1–2
Collection N

Papers Filed.

Month ____

SUBJECT.

Unauthorized excess expenditure incurred on certain Sanitary works in the Kolar Gold Fields.

PREVIOUS REFERENCES.	LATER REFERENCES.

Office of the Government of H. H. the Maharaja of Mysore. General and Revenue Secretariat.

File No. (if any)

Directions.

No., date and purport of receipts to be entered in red, and office note in black ink in order of dates.—To be written inside the line of margin.

Office Note.

Local Boards Branch.

D.C. Chief Engineer's Memo No 2342 d 18 April 1904

Subject :—

Kolar Division Executive Engineer's explanation for unauthorized excess expenditure incurred on certain Sanitary Works in the Kolar Gold Fields

In Govt. Pro. No. 2257-60 of L.I. 3.03 dt 11th December 1903, the Chief Engineer was requested to obtain and submit the explanation of the Executive Engineer, Kolar Dn as to why an excess expenditure of Rs 1644 was incurred by him in the absence of the necessary provision therefor in the Budget for 1902-03.

(2) The Exe: Engineer in his letter to the Supdg Engineer states that the works were first undertaken by the Supdg Engineer, Sanitary Circle and transferred to her

* File under Submission to the Dewan Monthly Volume put up.

You see the request for a monthly-typed-bill-form received on 6/5/04 Submitted. It is not in office and has been submitted I think. Orig 6/5.

Do you remember by whom orders to be issued were called for? Sir. I think. Orig 6/5.

If I remember aright the draft was passed by the Commissioner & the Dewan Orig 6/5.

Duncan in September 1902, when it was too late for him to make provision for works, the proper time for doing so being 1st Jan. any 1902. As these works were very urgent and in an incomplete State, these were ordered to be completed.

(3) The Supt. Engineer, Eastern Circle in forwarding the Executive Engineers explanation to the Chief Engineer added that if for want of formal sanction to an allotment of funds the Exe. Engineer had stayed the Works under reference which were in an incomplete State, the Govt. would have suffered loss but that it ~~has been~~ was pointed out to the Exe. Engineer that in future he should abstain from incurring any expenditure without sanction to an allotment of funds except under urgent necessity.

(4) The Chief Engineer considers that the explanation of the

1904

MYSORE P. W. DEPARTMENT.

No. 2083

From

THE SUPERINTENDING ENGINEER,

EASTERN CIRCLE.

To

The Chief Engineer
of Mysore.

Dated 14 April 1904.

Despatched

Enclosure No. 3

Subject.

Chief Engineer's no 7086 of 21-12-03, forwarding copy of Government Proceedings no 2257-60 / L.F.3-03 dated 11-12-03, calling for Kolar Division Executive Engineer's explanation for having incurred expenditure without authority on certain Sanitary works on the Kolar Gold Fields, also Chief Engineer's no 932 of 6-2-04 stating that the same Executive Engineer should address the President Kolar Local Fund Board requesting that Officer to obtain the sanction of Government to the grant of Rs 1500/- allotted by that

678/B

MYSORE GOVERNMENT GENERAL & REVENUE SECRETARIAT. 19 APR 1904 2294

No. 2342 dated 18-4-1904

Forwarded to T. Ananthasawmy Rao Esquire, B.A. offg Secretary to Government, General and Revenue Departments with reference to para 2 of Proceedings No. 2257-60/L.F.3-03 dated 11th December 1903. The Executive Engineer's explanation is satisfactory and may be accepted.

W Tuckett Captain R.E.
Deputy Chief Engineer of Mysore

MYSORE P.W.D. 2109

that Board to meet the cost of repairs to 3rd class Bungalows in that District and to a further outlay of Rs 461/- incurred on account of Establishment and Tools and Plant charges in the t[illegible]

With reference to the first of the above references, I have the honor to forward for information, a copy of the Executive Engineer's No. 61 of 19-1-04 in which the circumstances under which the works in question had to be pushed on to completion have been explained. This Undersigned considers may be accepted. and he would further add that if the Executive Engineer, for want of formal sanction to an allotment of funds, had stayed these works which were in an incomplete state, it is practically certain that Gover[illegible]t would have suffered loss. It will however be pointed out to the Executive Engineer that in future he should abstain from incurring any expendi-

[illegible] your sanction to an allotment of funds except under urgent necessity

2. As regards the second reference, the Executive Engineer has requested the President Kolar Local Fund Board, in his No 140 of 18-3-04, to obtain Government sanction to the excess outlay of Rs (1500+461) 1961/- incurred over the sanctioned grant. A copy of this letter with that of the Executive Engineer's No 327 of 22-3-04 are herewith forwarded for information

Superintending Engineer
Eastern Circle

Camp Bulbagal.

1904

MYSORE P. W. DEPARTMENT.



No. 140.

From Executive Engineer,
THE ~~SUPERINTENDING ENGINEER~~,
Kolar Division ~~EASTERN CIRCLE~~.

To The President
Local Fund Board,
Kolar.

Dated 18th March 1904.

Despatched

Enclosure No.

Subject.

President's No. 864/L.F. dated 4/3/03 intimating that the Local Fund Board have in their Resolution in the Meeting held on 18.2.03 passed a Sum of Rs. 1500/- for repairing certain 3rd class Travellers Bungalows to be met out of the Savings ~ effected at close of the year out of the amounts allotted for works to be carried out by the Revenue Department.

I/as the honor to state that Government have accorded sanction to the excess expenditure of Rs. 1643-15-2 incurred during the year 1902-03 on certain

certain Sanitary Works in Kolar Gold Fields in their Proceedings
No. 2257-60 L.F.B-03 dated 11th December 1903 and the Local Fund
Board have passed in their Proceedings dated 18.2.03
a sum of Rs. 1500. Thus the total excess passed is
Rs. 3144 over the sanctioned District Fund Budget grant
for 1902-03 leaving unadjusted the balance expenditure
of Rs. 461/-. This amount is due to the usual establishment
and Tools and Plant charges on the excess expenditure.
Begs to request the President will kindly obtain
Government sanction in the Local Fund Department
to the excess of Rs. 1500/- already approved of by the
Board to be met in the manner indicated by them
in the above, as also to the balance expenditure of
Rs. 461/- on account of Establishment and Tools and
Plant charges on the excess expenditure. —

"Signed"
B. Sankaravara
Executive Engineer,
Kolar Division

"Copy"

Calcutta Subbaraya
for Superintending Engineer,
Eastern Circle.

1904

MYSORE P. W. DEPARTMENT.

No. 61

From Executive Engineer,
THE ~~SUPERINTENDING ENGINEER~~,
Kolar Division ~~EASTERN CIRCLE~~.

To The Superintending Engineer,
Eastern Circle.

Dated 19th January 1904

Despatched 20th

Enclosure No. —

Subject.

Superintending Engineer's No. 6786 dated 23.12.03 forwarding copy of Government Proceedings No. 2257-60 L.F. 3-03 dated 11.12.03 Sanctioning excess expenditure of Rs. 1644/- incurred during the year 1902-03 on certain Sanitary works in the Kolar Gold Fields and requesting to furnish explanation for incurring the same when there was no provision for them in the Budget. —

With reference to the above I have the honor to state that the marginally noted works were

were never undertaken by the Superintending Engineer, Sanitary Circle. They were transferred to this Division in September 1902. When it was too late for the undersigned to make provision for the works in the Budget, the proper time for doing so having been 1.1.02. As these works were very urgent and in an incomplete state, these were ordered to be completed vide Progress Report Books. The few items of works that remained to be completed were therefore undertaken by this Division and the accounts of these old works were finally closed. The President Sanitary Board, Kolar Gold Fields was requested to obtain funds for these works in the revised Budget Estimates of the Sanitary Circle for 1902-903. The President stated in his No. 324 dated 26.12.02 that it was too late to obtain funds for them as the Revised Budget Estimates of the Sanitary Board for 1902-03 had already been approved. The President was then requested to obtain Government sanction to pass the outlay incurred on them during 1902-03 without appropriation, if it was not possible to obtain funds for the same.—

Provision for these works has been made in the Budget for 1903-04.

(Signed) B. Soobba Rao
Executive Engineer
Kolar Division

Constructing Sanitary Inspector's Quarters at Kolar Gold Fields.—
——— Do ——— Overseer's Lodge.—
——— Do ——— Shandy enclosure.—
——— Do ——— Sheep Slaughter House.

Copy"

T. Venkatasubbaya
for Superintending Engineer,
Eastern Circle